# BRUHAT BENGALURU

| | | |
|---|---|---|
| **Clients Name** | : | Executive Engineer Byatarayanapura Division |
| **Project Name** | : | Package-3, includes 4 works of Rs.200.00 Lakhs 1)Improvements to roads and drains of chiranjeevi layout extension and surrounding areas in ward No.07, Byatarayanap 4Improvements to roads and drains of Hotteppa Layout, Khasinagara and surrounding areas in ward No.07, Byatarayanapura |
| **Consultants** | : | Rudraprasad Consultants |
| **Project Manager /Team Leader** | : | Karthik Rechan |
| **Project Start Date** | : | 4-Sep-18 |
| **Project End Date** | : | 3-Jan-19 |
| **Project Length in Months** | : | 4 months |

| Sl. No | Assignment | Unit | Boq Qnty | Qty of Work done | % Of Work done | Start Date | End Date | No. of Working Days |
|---|---|---|---|---|---|---|---|---|
| 1 | Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 m and an average lift upto 1.5m, excavated surafce levelled | Cum | 3641.13 | 3624.41 | 100 | 04-09-18 | 09-12-19 | 461 |
| 2 | Removing and refixing stone slabs of drains and pointing and the directions of Engineer in-charge | Sqm | 5549.24 | 5549.24 | 100 | 04-09-18 | 09-12-19 | 461 |
| 3 | Providing granite slabs of selected quality roughly dressed having a size of 7.5cms thick and fixed in cement mortar (1:6) | Sqm | 1996.61 | 1996.61 | 100 | 04-09-18 | 09-12-19 | 461 |
| 4 | Providing and laying in position plain cement concrete of nominal mix 1:4:8 using 40mm and down size graded granite metal machine mixed, conrete laid in layers not exceeding 15 cms. | Cum | 118.69 | 118.07 | 100 | 24-09-18 | 09-12-19 | 441 |
| 5 | Providing and constructing granite /trap/basalt size stone masonry in foundation with cement mortar 1:6, | Cum | 78.03 | 76.17 | 100 | 01-10-18 | 09-12-19 | 434 |
| 6 | Providing and laying in position plain cement concrete of mix 1:2:4 with cement | Cum | 14.70 | 16.90 | 100 | 22-10-18 | 09-12-19 | 413 |
| 7 | Providing laying, spreading and compacting graded fine aggregate to wet mix macadam | Cum | 1470.69 | 1470.69 | 100 | 01-11-18 | 09-12-19 | 403 |
| 8 | Cleaning the existing black topped surface. | Sqm | 27133.89 | 27133.89 | 100 | 11-11-18 | 09-12-19 | 393 |
| 9 | Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces | Sqm | 27676.09 | 27676.09 | 100 | 02-11-18 | 09-12-19 | 402 |
| 10 | Providing and laying bituminous concrete 40 mm | Cum | 1107.04 | 1107.04 | 100 | 02-11-18 | 09-12-19 | 402 |
| 11 | Providing and laying of hot applied thermoplastic compund 2.5mm thick including reflectorising glass bead | Sqm | 953.71 | 953.71 | 100 | 15-11-18 | 09-12-19 | 389 |
| 12 | Providing TMT Steel Reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position etc. | Tonne | 2.26 | 2.26 | 100 | 25-09-18 | 09-12-19 | 440 |
| 13 | Providing and removing Centering, shuttering, strutting, propping etc | Sqm | 364.68 | 364.68 | 100 | 28-09-18 | 09-12-19 | 437 |
| 14 | Providing ruled pointing of course stone msonry with cement mortar 1:3 | Sqm | 162.00 | 157.86 | 100 | 02-10-18 | 09-12-19 | 433 |
| 15 | Cement concrete pavement. Construction of un-reinforced plain cement concrete pavement | Sqm | 52.50 | 52.50 | 100 | 26-09-18 | 09-12-19 | 439 |
| 16 | Vaccum De-watering with vaccum pump and suction mat and compaction. | Sqm | 525.00 | 525.00 | 100 | 26-09-18 | 09-12-19 | 439 |
| 17 | Providing and laying in position reinforced cement concrete of design mix M20 | Sqm | 41.03 | 41.03 | 100 | 01-10-18 | 09-12-19 | 434 |
| 18 | Loading and unloading of stone boulder/stone aggregates/ sand/ kanker/ moorum.Placing tipper at loading point loading with front end loading. | Cum | 3641.13 | 3624 | 100 | 06-09-18 | 09-12-19 | 459 |
| E1 | Providing and fixing 20 cm thick pre cast RCC covering slab using reinforced cement concrete M 20 | Sqm | 163.08 | 163 | 100 | 06-09-18 | 09-12-19 | 459 |
| E2 | Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 | Sqm | 157.50 | 157 | 100 | 06-09-18 | 09-12-19 | 459 |

## MAHANAGARA PALIKE

ra 2)Improvements to roads and drains of Mariyannapalya and surrounding areas in ward No.07, Byatarayanapura 3)mprovements to roads and drains of Gopalappa Layout and chinnappa Layout in ward No.07, Byatarayanapura

RUDRAPRASAD CONSULTANTS
BANGALORE